

CDC# 23-116 –Rolling Hills Water Tower Replacement

Project Description:

The project will replace the exist water tower located in the Rolling Hills Subdivision. The new tower is needed to address identified deficiencies in the water system noted in the *Master Plan for the Oneida Community Water System* prepared by Indian Health Service (IHS).

Current Status:

- Foundation installation complete.
- Steel scheduled for delivery and erection winter 2025 & 2026.

Schedule:

Approvals - Completed
Design - Completed
Bidding - Completed
Construction - Ongoing
Substantial Completion - 2026

Project Partners:

DPW, Engineering, Planning



STATUS REPORT

CDC# 23-116 –Rolling Hills Water Tower Replacement

Project title

