

# CIP# 23-113—Oneida Judicial Center - Safety Upgrades

## Project Description:

The project will create a new secure public entrance area to the building allowing the security team to prescreen all visitors before they gain access to the inside. The project will also install a new secure privacy fenced in area for Judiciary staff to parking including more dedicated staff parking spaces.

## Current Status:

- Oneida Construction Solutions has finalized the their bidding process. Contracts have been developed and are in the approval process.

## Schedule:

Approvals - Completed  
 Concept Design - Completed  
 Final Design - 2025  
 Construction - Scheduled to start spring of 2026  
 Substantial Completion - 2026

## Project Partners:

Oneida Judiciary, Security, Engineering, Planning, DPW, DTS

