

CIP# 23-113—Oneida Judicial Center - Safety Upgrades

Project Description:

The project will create a new secure public entrance area to the building allowing the security team to prescreen all visitors before they gain access to the inside. The project will also install a new secure privacy fenced in area for Judiciary staff to parking including more dedicated staff parking spaces.

Current Status:

- Oneida Construction Solutions has finalized the their bidding process. Contracts have been developed and are in the approval process.

Schedule:

Approvals - Completed
 Concept Design - Completed
 Final Design - 2025
 Construction - Scheduled to start spring of 2026
 Substantial Completion - 2026

Project Partners:

Oneida Judiciary, Security, Engineering, Planning, DPW, DTS

