

## #24-104 - ACCP - Visitor Center

### **Project Description:**

The project will provide a new Visitor Center building in the Amelia Cornelius Culture Park (ACCP) to anchor the cultural park's amenities. It will become a destination point and resource location for the promotion of tourist activities and programs. Additionally, the new Visitor Center would become a destination for learning about the Oneida Culture and History.

### **Current Status:**

- Project bids exceeded Project Budget.
- Engineering Dept. working with Somerville Architects to Re-design plan to bring into budget.
- Early Summer 2026 target to begin construction.

### **Schedule:**

Approvals - Complete  
Design - 2026 Redesign  
Bidding - 2026  
Construction - 2026  
Substantial Completion - 2027

### **Project Partners:**

Mktg & Tourism, EHSLA Div., Engineering, DPW, DTS, Groundskeeping



## #24-104 - ACCP - Visitor Center

### **Project Description:**

The project will provide a new Visitor Center building in the Amelia Cornelius Culture Park (ACCP) to anchor the cultural park's amenities. It will become a destination point and resource location for the promotion of tourist activities and programs. Additionally, the new Visitor Center would become a destination for learning about the Oneida Culture and History.

# ACCP - Visitor Center

