

CIP #24-104 - ACCP - Visitor Center

Project Description:

The project will provide a new Visitor Center building in the Amelia Cornelius Culture Park (ACCP) to anchor the cultural park's amenities. It will become a destination point and resource location for the promotion of tourist activities and programs. Additionally, the new Visitor Center would become a destination for learning about the Oneida Culture and History.

Current Status:

- Project bid from OCS exceeded project budget.
- Project Team working with Somerville Architect to revise design to bring into budget.

Schedule:

Approvals - Complete

Design - 2026 Redesign

Bidding - 2026

Construction - 2026

Substantial Completion - 2027

Project Partners:

Mktg & Tourism, Engineering, DPW, DTS, Groundskeeping

