

## TTP # 16-003 Central Oneida Transportation Project

### Project Description:

The Project will construct a pedestrian sidewalk on the perimeter of the site at the northeast corner of the Highway 54 and Seminary Road. This is a transportation infrastructure project and will also include the relocation of existing utilities within the site, to be relocated to within the road right-of-way, to allow for future site improvements, this will be done incrementally over the next couple years.

Additional scope of work within this phase of construction will be the removal of existing gravel on the site and the addition of topsoil and hydro-seeding of the site so it is walkable grass surface in the future.

### Current Status:

The project is nearing completion.

### Schedule:

Approvals - Complete

Design - Complete

Bidding - Complete

Construction - Summer 2020 thru September, 2020

Substantial Completion - October, 2020

### Project Partners:

Division of Public Works, Planning, Engineering Dept., Outagamie County, Mead & Hunt

