

## CDC# 21-120—Uskah Village Apartments

### Project Description:

The project will construct Three 4-Unit (2-bedroom) Townhomes; Two on the south side and One on the north side of Metoxen Lane. This project will complete three of the last four lots east of the existing Townhomes.

### Current Status:

Project status—excavation, footings and foundations are completed for all three buildings. Framing has begun on lot 6; with plumbing & concrete work continuing in March for Buildings 7 & 5.

### Schedule:

Approvals - Complete

Design - Complete

Bidding - Complete

Construction - Started November 2022

Substantial Completion - Spring 2024

### Project Partners:

Comprehensive Housing, DPW—Engineering, Planning, Zoning



CDC# 21-120—Uskah Village Apartments

Lot 6



Lot 7

