

CDC# 21-120—Uskah Village Apartments

Project Description:

The project will construct Three 4-Unit (2-bedroom) Townhomes; Two on the south side and One on the north side of Metoxen Lane. This project will complete three of the last four lots east of the existing Townhomes.

Current Status:

Project status—excavation, footings and foundations are completed for all three buildings. Framing has begun on Building 6; with plumbing & concrete work continuing in April for Buildings 7 & 5.

Schedule:

Approvals - Complete

Design - Complete

Bidding - Complete

Construction - Started November 2022

Substantial Completion - Spring 2024

Project Partners:

Comprehensive Housing, DPW—Engineering, Planning, Zoning



CDC# 21-120—Uskah Village Apartments

