

CDC# 21-120—Uskah Village Apartments

Project Description:

The project will construct Three 4-Unit (2-bedroom) Townhomes; Two on the south side and One on the north side of Metoxen Lane. This project will complete three of the last four lots east of the existing Townhomes.

Current Status:

Project Status — Building #6 is about 60% completed. Rough-ins continues on Building #7 into September 2023 and Framing has begin on Building #5.

Schedule:

Approvals - Complete
Design - Complete
Bidding - Complete
Construction - Started November 2022
Substantial Completion - Spring 2024

Project Partners:

Comprehensive Housing, DPW, Engineering, Planning, Zoning



**STATUS
REPORT**

Uskah Village Apartments Phase III

CDC# 21-120—Uskah Village Apartments

Building 6



Building 7



ONEIDA

Engineering
Department

DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA

Date: 8/31/23