

## **ENG# 21-117—Three Sisters Park Renovation**

**Project Description:**

The project is too renovate the park; new basketball court, park equipment and increased green space. Park equipment will focus on users ages 1 - 12 years old, with Handicap & Special Needs Equipment.

**Current Status:**

Project is currently waiting on camera install and the project will be completed. Park is open.

**Schedule:**

- Approvals - Complete
- Design - Complete
- Bidding - Complete
- Construction - July 2024
- Substantial Completion - October 2024

**Project Partners:**

Oneida DPW Grounds Keeping, Engineering, Planning, Electrical & Oneida Economic Support.



**STATUS  
REPORT**

**Three Sisters Park Renovation**

**ENG# 21-117—Three Sisters Park**



Engineering  
Department

*DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA*

**Date: 1/31/25**