

CIP # 21-111 — Multi-Family Housing

Project Description:

The project would develop multi-family residential units (apartments) to address the housing needs of the Oneida Community that are currently not offered or are in limited supply. The project will develop a total of 12 apartment with a mixture of two and three bedroom units. The units will be managed by Comprehensive Housing Division.

Current Status:

- ◇ Building A - Final punch list work is in progress with expected completion in January.
- ◇ Building B - Occupancy permit has been issued and building has been turned over to Comprehensive Housing

Schedule:

Approvals - complete 7/27/22

Design - finished in 2024

Construction - 2024

Substantial Completion - 2025

Project Partners:



CIP # 21-111 — Multi-Family Housing



STATUS
REPORT

CIP # 21-111 — Multi-Family Housing

Multi-Family Housing

