

ENG# 25-103—Uskah Village Apartments

Project Description:

The project will construct (1) 4-Unit (2-bedroom) Townhome; The two end units will be ADA Compliant. The building will be placed on the north side of Metoxen Lane and will complete the last lot in the Uskah Village Neighborhood.

Current Status:

Project is currently finishing up the interior/exterior finish's and landscaping starting the first week in August.

Schedule:

Approvals - Complete

Design - Awarded to Bloom Companies, LLC

Bid Opening—Awarded to Milbach Construction

Construction - September 2025

Substantial Completion - August 2026

Completion - September 2026

Project Partners:

DPW: Engineering, Plumbing, Planning, Zoning & Comprehensive Housing Division



**STATUS
REPORT**

Uskah Village Apartments Phase IV

ENG# 25-103—Uskah Village Apartments



ONEIDA Engineering
Department

DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA

Date: 7/29/26