STATUS REPORT

Oneida Community Cannery

CIP # 15-001 Oneida Community Cannery

Project Description:
The proposed Oneida Community Cannery (formerly named Food Innovation Center) would develop a new facility for the Oneida Nation Cannery and its programmatic efforts. The purpose of this project is to focus this center to be a new cannery and training facility. The Community Cannery will allow for the Cannery to best serve the community and the demand placed on the program by facilitating the food processing needs of the community, and continuing to allow for the transfer of knowledge of food and empowering our citizens in the safe production and processing of their own foods.

Current Status:
- Milbach Construction Services is the General Contractor for the Cannery Project.
- HVAC, Electrical, and Plumbing work is ongoing inside of building.
- Framing Contractor working glasboard installation on sidewalls.
- Ceiling and flooring installation to begin shortly.

Schedule:
Approvals - 2022
Design - 2023-2025
Bidding - 2025
Construction - 2025-2026
Substantial Completion - November 2026

Project Partners:
Environmental, Land & Agriculture Division - Food & Agriculture Area; Engineering Dept., DPW



STATUS REPORT

Oneida Community Cannery



Community of Well-Being that is Uniquely Oneida

ONEIDA Engineering

Date: 10/30/2026

STATUS REPORT

Oneida Community Cannery



Community of Well-Being that is Uniquely Oneida

ONEIDA Engineering

Date: 10/30/2026