STATUS REPORT

OJC Safety Upgrades

CIP# 23-113—Oneida Judicial Center - Safety Upgrades

Project Description:

Phase 1 of the project will create a new secure public entrance area to the building allowing the security team to prescreen all visitors before they gain access to the inside.
Phase 2 of the project will add a fenced in enclosure to the staff parking lot and add additional parking spaces.

Current Status:

- Phase 1 construction has been completed and the new entrance is open to the public.
- Phase 2 of project is in design development stage.

Schedule:
Approvals - Completed
Concept Design - Completed
Final Design - Completed
Phase 1 Construction - Complete
Phase 2 Construction - Spring 2027

Project Partners:
Oneida Judiciary, Security, Engineering, Planning, DPW, DTS



Phase 2 Rendering

STATUS REPORT

CIP# 23-113—Oneida Judicial Center - Safety Upgrades

OJC Safety Upgrades





ONEIDA Engineering

Developing a Community of Well-Being that is Uniquely Oneida

Date: 10/30/2026